



Katella HS




Magnolia HS



Anaheim HS

**Measure H, our \$249 million school bond, was overwhelmingly approved by voters in November 2014. Measure H addresses \$249 million worth of facility improvements; AUHSD's Facilities Master Plan had identified \$1.2 billion in facility needs across the District. Some projects will be enhanced with state dollars.**



**All schools will receive Measure H funded projects:**

Security and surveillance cameras; security locks; perimeter fencing; technology & communication systems upgrades; solar power; 21st century classroom furniture; site improvements



**Katella High School:** \$11.4 million (\$2 million from state grant)  
Overall campus beautification with drought tolerant educational garden, security fencing and 100% rainwater capture.  
Construction completed on time and on budget: April 2017



**Dale Junior High School:**  
Multimillion dollar project featuring new construction of two-story STEAM classroom and administration building, plus entire campus will be modernized.  
Anticipated construction start: January 2019



**Kennedy High School:** \$6.1 million (\$600,000 is from Measure H)  
Site and parking lot improvements, new entry canopies, new digital marquee, drought tolerant landscaping, and security fencing.  
Anticipated construction completion: February 2019



**Oxford Academy:** \$8.8 million (\$500,000 is from Measure H)  
New music building and new engineering labs, plus security fencing.  
Anticipated construction completion: August 2019



**Magnolia High School:**  
Future planning: Magnolia High School Center of Excellence for Technology and Innovation



**Loara High School:** \$450,000  
Security fencing  
Construction completed on time and on budget: June 2018



**Savanna High School:** \$20.8 million (\$14 million is from Measure H)  
Quad and parking lots improvements, new tennis courts, renovation of shower and locker rooms, and security fencing.  
Anticipated construction completion: August 2019



**Cypress High School:** \$10.6 million (\$4.3 million is from Measure H)  
Quad and parking lot improvements, new entry canopy, drought tolerant landscaping, and security fencing.  
Anticipated construction completion: March 2019



**Brookhurst Junior High School:** \$1 million  
New tennis courts and security fencing.  
Construction completed on time and on budget: July 2018



**Anaheim High School:** \$13 million  
Aquatics Complex featuring new 38-meter pool with 250-seat grandstand, renovation of shower locker rooms, coaches' office, equipment room. Plus, new basketball courts. And, an additional \$500,000 from Measure H for campus security fencing and baseball field fencing.  
Anticipated construction completion: August 2019

*We're making every tax dollar count!*

- Projected average tax levy is \$9.50 below estimate, lowering taxes by nearly one-third
- Facilities funds are \$4.5 million better than budget, due to cost savings
- Funds accelerated \$44.1 million faster than planned, allowing us to accomplish more projects sooner
- Tax savings of \$12.2 million to date, due to competitive bidding and interest cost savings
- In line for \$30 million in state modernization funds